

**Monitored Equipment**

Location of Equipment	Qty	Description	Manufacturer	Model Number	Communication Method
Service Yard	2	2000 kW - Gen A-01	Cat	2,000 ekW 3516 Cat Engine G5H00339	MODBus/RTU
		2000 kW - Gen B-01		2,000 ekW 3516 Cat Engine G5H00340	
Service Yard	1	12,000 Gallon Tank Double-Walled	Highland	MH17883-2	Not currently monitoring
Service Yard	2	CHILLER A-01	York	YVAA0375HWV46BAVB BXXEAKLXXXX6044 XOSXXV185W1SXDA3 BNXV5XNXXXXXXH5S	BACNet/TCP
		CHILLER B-01		YVAA0375HWV46BAVB BXXEAKLXXXX6044 XOSXXV185W1SXDA3 BNXV5XNXXXXXXH5S	
Pod - A	6	CRAC-BC-06	Liebert	FH-740C-AAEIS928	SNMP
		CRAC-AB-02			
		CRAC-AB-03			
		CRAC-AB-07			
		CRAC-AB-01			
		CRAC-BC-08			
Pod - B	9	CRAC-BC-02	Liebert	FH-740C-AAEIS928	SNMP
		CRAC-AC-01			
		CRAC-AC-08			
		CRAC-AC-07			
		CRAC-AC-06			
		CRAC-BC-03			
		CRAC-BC-04			
		CRAC-AC-09		CW181DC1A17212S	SNMP
		CRAC-BC-10			
POD - C	1	CRAC-CA-01	Liebert	DE363GU-AGEI	SNMP
Elec.Rm.C	3	CRAC-C-01	Liebert	FH-740C - AAE1SS974	SNMP
Elec.Rm.B		CRAC-B-01			
Elec.Rm.A		CRAC-A-01			
Receiving Area	1	AHU - AC - 01	Temtrol	WF-DH118	BACNet/TCP
Elec. Rm: C		AHU - AC - 02			
Service Yard	4	PUMP A-01	WEG	BC4N025-4C	BACNet/TCP
		PUMP B-01		02518T3E284TC-W22	
		PUMP B-02		01518T3E254TC-S	
		PUMP A-02		CM2333T	

Elec. Rm. C	4	VSD (AHU AC-01)	ABB	ACH550-VDR-015A-4	BACNet/TCP
		VSD (AHU AC-02)		ACH550-VDR-08A8-4	
		VSD (Pump A-02)		ACH550-VDR-023A-4	
		VSD (Pump B-02)			
Elec. Rm: A	1	UPS - A - 01 625 KVA	Emerson	U39SA625AAAB	SNMP
Elec. Rm: B	1	UPS - B - 01 625 KVA			
Elec. Rm: C	1	UPS - C - 01 625 KVA			
Elec. Rm. C	1	MSB - C - 01	SquareD	F - 206795	MODBus/RTU
Elec. Rm. B	1	MSB - B - 01		F - 206815	
Elec. Rm. A	1	MSB - A - 01		F - 206810	
Pod - A	7	Power Distribution 4 Panels/SqD/168 Poles 3 Phase/4 Wire/60Hz	Emerson	FDC4444SB14	MODBus/RTU
Pod - B	7	Power Distribution 4 Panels/SqD/168 Poles 3 Phase/4 Wire/60Hz	Emerson	FDC4444SB14	MODBus/RTU
				FDC4444SB77	
				FDA4422SB09	
Service Yard	3	3000 Amp ATS	ASCO	804474	MODBus/RTU